




COMPLETION REPORT

Name of the Work	Construction and Improvements of Culverts in Ramesh road pipeline in Mallasandra in ward No.13.		
2 Sanctioned Estimate No. and date	BBMP/EE/DD/TS/601/18-19 Dated: 28.02.2017		
3 Head of Account which is chargeable	013-18-000108		
4 Instrument Order No. and date	EE/DD/VO/ 338 /18-19 dated: 21.02.2019		
5 Name of Contractor	M/s MKR Enterprises		
6 Time Stipulated for Completion of Work	90 days		
b Delay in Execution of Work			
7 Measurement recorded in	MB No. 633/17-18 Page No. 63292-63297		
8 Check Measurement of the Asst			
9 Name of the office/official in charge of the work			
10 a) Asst. Eng/Junior Engineer	V.R. Krishnappa, AE		
b) Asst. Executive Engineer	Jayalingappa .B.L, AEE		
Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 10.00 Lakhs	Rs. 8,84,379.90	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in


 Assistant Engineer
 Ward no.13


 Asst. Executive Engineer
 Shettyhalli sub division


 Executive Engineer
 Dasarahalli Division